

**North Santiam Watershed Council
Project Grant Tracking**

Jun-10	Project Phase Status							Grant Status					
Project	Plan/Design Funding	Plan/Design	Implement Funding	Permit	Implement	Educate	Monitor	Contract	Contract Modif	Funding Release	Interim Report	Project End/Final Report	Status Report
Hatch Side Channel													
Side Channel Restoration	✓	✓	✓		Summer 2010								
OWEB 208-3058								✓	✓	✓	na	Ends 12/31/10 Due 2/28/11	Y 1,3,5
Snake-Deford Creek													
Deford (FencI)	✓	✓	✓	✓	✓								
Snake	✓	✓	✓	✓	✓								
OWEB 208-3034 (FencI)	✓	✓	✓	✓	✓			✓	Extend	✓	na	Ends 9/30/10 Due 11/29/10	Y 1,3,5
Title 2								Underway					
OWEB 209-3001 (Snake Planning)								✓	✓	✓	✓	Ends 6/30/10 Due 8/30/10	na
Stout Creek I	✓	✓	✓	✓	✓								
Stout Creek II	✓	Underway	✓										
OWEB 209-3001								✓	na	✓	✓	Ends 6/30/10 Due 8/30/10	na
OR 150 208-921-7176								✓	na	✓	na	Ends 12/31/10 Due 60 days	Y1,2,3
OWEB 210-3038								✓				Ends 3/31/2013	Y 3,5
Cold Creek	✓		Recommended										
OWEB													
Mad Creek/Little Rock Creek													
ODOT Mitgation								Underway					
Weed District	na	na	✓	na	Underway								
Title 2								✓					
NFWF								✓					

**North Santiam Watershed Council
Project Grant Tracking**

Jun-10	Project Phase Status							Grant Status					
Project	Plan/Design Funding	Plan/ Design	Implement Funding	Permit	Implement	Educate	Monitor	Contract	Contract Modif	Funding Release	Interim Report	Project End/Final Report	Status Report
OWEB 10-06-009								✓	na	✓	na	✓	Y 2 05/27/10

*North Santiam Watershed Council
Project Grant Tracking*

*North Santiam Watershed Council
Project Grant Tracking*

*North Santiam Watershed Council
Project Grant Tracking*